

HERMOSA BEACH CITY SCHOOL DISTRICT Valley New Construction Soft Costs Summary

Valley Elementary - New Construction		HERMOSA BEACH CITY SCHOOL DISTRICT		Detailed Budget Status Report									
REPORT DATE THROUGH: October 26, 2005													
DESCRIPTION	CONTRACTOR	BUDGET	ORIGINAL CONTRACT	APPROVED CHANGES	CURRENT CONTRACT	PENDING CHANGES	FORECAST TOTAL	WORK COMPLETE	BALANCE TO FINISH				
		(A)	(B)	(C)	(D=B+C)	(E)	(F=D+E)	(G)	(H=D-G)				
Indirect Soft Cost:													
Asbestos Testing	Encorp		\$0.00		\$0.00		\$0.00		\$0.00				
Asbestos Consultant Monitoring	Encorp		\$0.00		\$0.00		\$0.00		\$0.00				
Asbestos Removal	n/a		\$0.00		\$0.00		\$0.00		\$0.00				
Geotechnical	J. Byer Consulting		7,600.00	9,600.00	17,200.00	15,000.00	32,200.00	17,200.00					
Topo. & Utilities Survey	Sun Maps		7,400.00		7,400.00		7,400.00	7,400.00					
DSA Fees/DTSC	DSA/DTSC		20,000.00		20,000.00		20,000.00	1,500.00	18,500.00				
Architectural Service Fee	Dougherty + Dougherty		560,106.00	53,600.00	633,706.00	40,000.00	673,706.00	564,221.65	69,484.35				
Construction Management	PCMA3, Inc.		832,495.00		832,495.00	40,000.00	872,495.00	322,561.64	509,933.36				
Inspector of Record	TLL, Inc.		193,250.00		193,250.00	20,000.00	213,250.00	17,500.00	175,750.00				
Special testing / Inspections	Kouy		135,000.00		135,000.00		135,000.00		135,000.00				
Computer Equipment	I.C.C.		\$0.00		\$0.00		\$0.00		\$0.00				
Computer Equipment	Hewlett Packard		\$0.00		\$0.00		\$0.00		\$0.00				
Power School Software	Apple Computer		\$0.00		\$0.00		\$0.00		\$0.00				
Power School	Edu Serv		\$0.00		\$0.00		\$0.00		\$0.00				
Furniture & Equipment	To Be Determined		\$0.00		\$0.00		\$0.00		\$0.00				
Relocation Cost - Temporary Housing	Mobile Modular/Modtech		138,781.37	(30,291.75)	108,489.62	40,000.00	148,489.62	72,831.00	35,658.62				
Relocation Containers	Mobile Storage		5,300.00		5,300.00		5,300.00	984.06	4,315.94				
Reproduction Cost - Plans and Specs	Reliable		15,000.00	14,855.14	29,855.14		29,855.14	15,428.54	14,426.60				
Hermosa Beach CSD IOR Trailer	Mobile Modular		3,339.97		3,339.97		3,339.97	1,500.39	1,839.58				
Interim Housing Hook-up	I.C.C./Gateway/Senatus/CS		19,587.88		19,587.88		19,587.88	14,243.88	5,344.00				
O.C.I.P. (Insurance)	Galagher		340,000.00		340,000.00		340,000.00		340,000.00				
S.C. Edison Engineering Fee	n/a		10,000.00		10,000.00		10,000.00		10,000.00				
Relocation/Materials	Beltran		15,000.00		15,000.00		15,000.00		15,000.00				
L.C.P. Consultant	CS & Associates		40,716.00		40,716.00		40,716.00		40,716.00				
EIR	LSA Inc.		76,500.00	12,569.72	89,069.72		89,069.72	89,069.72					
Bond Counsel	Merrill Comm.		572.35		572.35		572.35	572.35					
Real Estate Evaluation	Ingra Ellis		1,050.00		1,050.00		1,050.00	1,050.00					
Financial Consulting	Cadwell Flores Winters		12,500.00		12,500.00		12,500.00	12,500.00					
District Property Advisor	Oxbridge Dev.		30,375.00		30,375.00		30,375.00	30,375.00					
Bond Counsel	Stradling Yocca Etc.		25,000.00		25,000.00		25,000.00	25,000.00					
Paying Agent	US Bank		1,642.18		1,642.18		1,642.18	1,642.18					
Misc. Soft Cost			10,000.00		10,000.00		10,000.00	6,211.78	3,788.22				
HB/CSD's legal fees			\$0.00		\$0.00		\$0.00		\$0.00				
Indirect Soft Cost Sub-total:			2,171,890.00	2,521,215.75	60,333.11	2,581,548.86	155,000.00	2,736,548.86	1,201,792.19	1,379,756.67			
NOTES: Soft Costs Not 100% at this time													
Technology Fund items not tracked on this spreadsheet													
Construction Cost Total:			\$8,193,105.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00				
GRAND TOTAL:			\$10,364,995.00	\$2,521,215.75	\$60,333.11	\$2,581,548.86	\$155,000.00	\$2,736,548.86	\$1,201,792.19	\$1,379,756.67			