Hermosa Beach City School District

Measure J Modernization / New Construction Program Budget Hermosa Valley and Hermosa View Sites

BUDGET BREAKDOWN E	Y P	ROJECT				10/27/200
Valley New Construction	(Original Budget - February 2003		Previous - May 2005		Current
Total Construction Costs: Amount Based on Previous Bids + Escalation due to re-bid Potential Value for Bid Alternate (2 Classrooms)	\$	4,980,150	\$	7,555,344	\$	8,193,105 (700,000
Soft Costs: Current + Estimated Amount due to Re-Bid	\$	1,664,850	\$	2,171,890	\$	2,736,549
Total Project Cost	\$	6,645,000	\$	9,727,234	\$	10,229,654
Valley Modernization		Original Budget 3,636,909	\$	Final	\$	Final
Total Current Construction Costs Soft Costs	\$ \$	1,091,073	\$	4,160,221 1,017,187	\$	4,160,221 1,017,187
Total Project Cost	\$	4,727,982	\$	5,177,408	\$	5,177,408
View Modernization		Original Budget		Final	-	Final
Total Current Construction Costs Soft Costs	\$	1,655,562 496,669	\$	1,726,804 703,408	\$ \$	1,726,804 703,408
Total Project Cost	\$	2,152,231	\$	2,430,212	\$	2,430,212
				= -		
SUMMARY Total Construction Costs	\$	10,272,621	\$	13,442,369	\$	13,380,130
Total Soft Costs	\$	3,252,591	\$	3,892,485	\$	4,457,144
GRAND TOTAL	\$	13,525,212	\$	17,334,854	\$	17,837,274
Funding	ı vs	. Estimates				
		- II S III - S - P	Previous w. Actual			
	-	Original Budget		Bids	C	urrent Estimate
NET MEASURE J BOND FUNDS AND OPSC FUNDING	\$	13,858,804	\$	14,625,328	\$	14,625,328
STATE MATCHING JOINT USE MONEY					\$	1,500,000
PROJECTED BOND REFINANCE FUNDING				N:	\$	200,000
TOTAL PROGRAM FUNDING	65.				\$	16,325,328
					9	
TOTAL PROGRAM COSTS - PROJECTE	\$	13,263,755	\$	17,334,854	\$	17,837,274
	\$	595,049	\$	(2,709,526)	\$	(1,511,946
Difference						
Difference Notes:				3	*****	THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.
Notes: 1. Original Budgets for Valley and View Based on D+D's Preliminary Needs Assessment Document	Contra	ids				
Notes:	contra	ncts				
Notes: 1. Original Budgets for Valley and View Based on D+D's Preliminary Needs Assessment Document 2. Soft Cost Updates not 100% at this time, I.e. OPSC Sliding Scale, Additional portable rent, printing, OCIF						