

Hermosa Beach City School District
Facilities Committee and Public
Open Forum
Minutes 6-29-06

An Open Forum Meeting of past
Facilities Committee members and
interested public was held in the
Valley School MPR on June 29, 2006
from 3 to 5:30 p.m.

1. Report on current status of
construction: PCM3
representatives Amir Birjandi and
Ben Menasherov presented the
status of Valley School
Construction since ground was
broken. All below the ground
work has been completed. Two
unexpected items caused a delay
in work while they were being
fixed. A sewer line had to be
re-routed and the retaining wall
between the District and the
Mobile Home Park had to be
replaced. The foundation for the
gymnasium has been poured. The
foundation for the library and
classrooms/changing
rooms/bathrooms will be poured
the first week in July.