Hermosa Beach City School District Bond Measure J

Citizens' Oversight Committee - Final Report - 9/30/09

Detail Discussion (continued)-

Receiving and reviewing copies of the annual, independent financial audit:

On August 26, 2009, the COC received the Annual Financial Report dated June 30, 2009 from Varied, Trine, Day & Co., LLP, Certified Public Accountants.

The Auditors' Report states that all Prop J funds (\$15,772,736) have been expended in compliance with Bond requirements.

All seven (7) Auditors' Reports (6/30/03 – 6/30/09) have certified that HBCSD expenditures have been compliant with Prop J requirements

The COC is satisfied that all Prop J funds have been expended as required.

Final cost tabulation of the entire Modernization, New Construction, and Technology Projects:

| Total Sources of Funding: (in \$ millions) | |
|---|-------------|
| Bond Measure J Proceeds | 13.6 |
| State Matching Funds | 2.0 |
| State Joint Use Matching Funds | 1.5 |
| Bond Sale Premium (less 1st sale costs \$0.1) | 0.8 |
| Interest Earned @6/30/09 | <u>0.9</u> |
| Total Funding | <u>18.8</u> |

The following amounts were expended by the HBCSD: as of September 30, 2009 (in \$ millions)

| | Soft | Construction | Total |
|--------------------------------|------------|--------------|-------|
| | Costs | <u>Costs</u> | Costs |
| Pre-Construction Costs | 0.1 | -0- | 0.1 |
| View School Modernization | 0.7 | 1.7 | 2.4 |
| Valley School Modernization | 1.0 | 4.2 | 5.2 |
| Valley School New Construction | 2.8 | 8.2 | 11.0 |
| Technology Infrastructure | <u>0.8</u> | <u>-0-</u> | 0.8 |
| Total Funds Spent | <u>5.4</u> | <u>14.1</u> | 19.5 |

Thus, the total spent for all work is \$19.5 million, which is \$0.7 million more then the available \$18.8 million bond and other funding; the District paid the \$0.7 million from other available funds.