

HERMOSA BEACH CITY SCHOOL DISTRICT

Valley New Construction Soft Costs Summary

HERMOSA BEACH CITY SCHOOL DISTRICT Detailed Budget Status Report									
DESCRIPTION	CONTRACTOR	BUDGET (A)	ORIGINAL CONTRACT (B)	APPROVED C.O. (C)	CURRENT CONTRACT (D=B+C)	PEND. C.O. UNAWARD (E)	FORECAST TOTAL (F=D+E)	WORK COMPLETE (G)	BALANCE TO FINISH (H=D-G)
Valley Elementary - New Construction REPORT DATE THROUGH: May 24, 2005									
Indirect Soft Cost:									
Asbestos Testing	Encorp		\$0.00		\$0.00		\$0.00		\$0.00
Asbestos Consultant Monitoring	Encorp		\$0.00		\$0.00		\$0.00		\$0.00
Asbestos Removal	J. Byer Consulting		\$7,600.00	\$3,400.00	\$11,000.00		\$11,000.00	\$11,000.00	\$0.00
Geotechnical	Sun Maps		\$7,400.00		\$7,400.00		\$7,400.00	\$7,400.00	\$0.00
Topo. & Utilities Survey	DSA/DTSC		\$20,000.00		\$20,000.00		\$20,000.00	\$1,500.00	\$18,500.00
Architectural Service Fee	Dougherty + Dougherty		\$385,010.00	\$21,600.00	\$406,610.00		\$406,610.00	\$418,924.00	\$12,314.00
Construction Management	PCM3, Inc.		\$541,846.00		\$541,846.00		\$541,846.00	\$261,579.13	\$280,266.87
Inspector of Record	TLI, Inc.		\$193,250.00		\$193,250.00		\$193,250.00		\$193,250.00
Special testing / inspections	Koury		\$70,100.00		\$70,100.00		\$70,100.00		\$70,100.00
Computer Equipment	I.C.C.		\$0.00		\$0.00		\$0.00		\$0.00
Computer Equipment	Hewlett Packard		\$0.00		\$0.00		\$0.00		\$0.00
Power School Software	Apple Computer		\$0.00		\$0.00		\$0.00		\$0.00
Power School	Edu Serv		\$0.00		\$0.00		\$0.00		\$0.00
Furniture & Equipment	To Be Determined		\$0.00		\$0.00		\$0.00		\$0.00
Relocation Cost - Temporary Housing	Mobile Modular/Modtech		\$138,781.37	\$30,291.75	\$108,489.62		\$108,489.62	\$33,700.80	\$74,788.82
Relocation Containers	Mobile Storage		\$5,300.00		\$5,300.00		\$5,300.00	\$328.02	\$4,971.98
Reproduction Cost - Plans and Specs	Reliable		\$15,000.00		\$15,000.00		\$15,000.00	\$12,141.88	\$2,858.12
Hermosa Beach CSD IOR Trailer	Mobile Modular		\$3,339.97		\$3,339.97		\$3,339.97	\$833.55	\$2,506.42
Interim Housing Hook-up	I.C.C./Gateway/Senatus/ICS		\$19,587.88		\$19,587.88		\$19,587.88	\$14,243.88	\$5,344.00
O.C.I.P. (Insurance)	Gallagher		\$138,000.00	\$138,000.00			\$138,000.00		\$138,000.00
S. C. Edison Engineering Fee			\$10,000.00		\$10,000.00		\$10,000.00		\$10,000.00
Relocation/Materials	Beltman		\$15,000.00		\$15,000.00		\$15,000.00		\$15,000.00
L.C.P. Consultant	CS & Associates		\$40,716.00		\$40,716.00		\$40,716.00		\$40,716.00
EIR	LSA Inc.		\$76,500.00	\$11,000.00	\$87,500.00		\$87,500.00	\$84,518.56	\$2,981.44
Bond Counsel	Merrill Comm.		\$572.35		\$572.35		\$572.35	\$572.35	\$0.00
Real Estate Evaluation	Ingra Ellis		\$1,050.00		\$1,050.00		\$1,050.00	\$1,050.00	\$0.00
Financial Consulting	Caldwell Flores Winters		\$12,500.00		\$12,500.00		\$12,500.00	\$12,500.00	\$0.00
District Property Advisor	Oxbridge Dev.		\$30,375.00		\$30,375.00		\$30,375.00	\$30,375.00	\$0.00
Bond Counsel	Stradling, Yocca, Etc.		\$25,000.00		\$25,000.00		\$25,000.00	\$25,000.00	\$0.00
Paying Agent	US Bank		\$921.09		\$921.09		\$921.09	\$921.09	\$0.00
Misc. Soft Cost			\$8,587.48		\$8,587.48		\$8,587.48	\$4,550.00	\$4,037.48
HBCSD's legal fees			\$0.00		\$0.00		\$0.00		\$0.00
Indirect Soft Cost Sub-total:		\$2,074,849.00	\$1,766,437.14	\$132,291.75	\$1,634,145.39	\$0.00	\$1,634,145.39	\$921,138.26	\$713,007.13
NOTES: Soft Costs Not 100% at this time									
Technology Fund items not tracked on this spreadsheet									
Construction Cost Total:		\$6,342,596.00							
GRAND TOTAL:		\$8,417,445.00							

HERMOSA BEACH CITY SCHOOL DISTRICT Valley New Construction Soft Costs Summary

Valley Elementary - New Construction REPORT DATE THROUGH: October 26, 2005		HERMOSA BEACH CITY SCHOOL DISTRICT Detailed Budget Status Report							
DESCRIPTION	CONTRACTOR	BUDGET	ORIGINAL CONTRACT	APPROVED CHANGES	CURRENT CONTRACT	PENDING CHANGES	FORECAST TOTAL	WORK COMPLETE	BALANCE TO FINISH
		(A)	(B)	(C)	(D=B+C)	(E)	(F=D+E)	(G)	(H=D-G)
Indirect Soft Cost:									
Asbestos Testing	Encomp		\$0.00		\$0.00		\$0.00		\$0.00
Asbestos Consultant Monitoring	Encomp		\$0.00		\$0.00		\$0.00		\$0.00
Asbestos Removal	n/a		\$0.00		\$0.00		\$0.00		\$0.00
Geotechnical	J. Byer Consulting		\$ 7,600.00	\$ 9,600.00	\$ 17,200.00	\$ 15,000.00	\$ 32,200.00	\$ 17,200.00	\$ -
Topo. & Utilities Survey	Sun Maps		\$ 7,400.00		\$ 7,400.00		\$ 7,400.00	\$ 7,400.00	\$ -
DSA Fees/DTSC	DSA/DTSC		\$ 20,000.00		\$ 20,000.00		\$ 20,000.00	\$ 1,500.00	\$ 18,500.00
Architectural Service Fee	Dougherty + Dougherty		\$ 580,106.00	\$ 53,600.00	\$ 633,706.00	\$ 40,000.00	\$ 673,706.00	\$ 564,221.65	\$ 89,484.35
Construction Management	PCM3, Inc.		\$ 832,495.00		\$ 832,495.00	\$ 40,000.00	\$ 872,495.00	\$ 322,561.64	\$ 509,933.36
Inspector of Record	TLI, Inc.		\$ 193,250.00		\$ 193,250.00	\$ 20,000.00	\$ 213,250.00	\$ 17,500.00	\$ 175,750.00
Special testing / Inspections	Koury		\$ 135,000.00		\$ 135,000.00		\$ 135,000.00		\$ -
Computer Equipment	I.C.C.		\$0.00		\$0.00		\$0.00		\$0.00
Computer Equipment	Hewlett Packard		\$0.00		\$0.00		\$0.00		\$0.00
Power School Software	Apple Computer		\$0.00		\$0.00		\$0.00		\$0.00
Power School	Edu Serv		\$0.00		\$0.00		\$0.00		\$0.00
Furniture & Equipment	To Be Determined		\$0.00		\$0.00		\$0.00		\$0.00
Relocation Cost - Temporary Housing	Mobile Modular/Modtech		\$ 138,781.37	\$ (30,291.75)	\$ 108,489.62	\$ 40,000.00	\$ 148,489.62	\$ 72,831.00	\$ 35,658.62
Relocation Containers	Mobile Storage		\$ 5,300.00		\$ 5,300.00		\$ 5,300.00	\$ 984.06	\$ 4,315.94
Reproduction Cost - Plans and Specs	Reliable		\$ 15,000.00	\$ 14,855.14	\$ 29,855.14		\$ 29,855.14	\$ 15,428.54	\$ 14,426.60
Hermosa Beach CSD IOR Trailer	Mobile Modular		\$ 3,339.97		\$ 3,339.97		\$ 3,339.97	\$ 1,500.39	\$ 1,839.58
Interim Housing Hook-up	I.C.C./Gateway/Senatus/CS		\$ 19,587.88		\$ 19,587.88		\$ 19,587.88	\$ 14,243.88	\$ 5,344.00
O.C.I.P. (Insurance)	Gallagher		\$ 340,000.00		\$ 340,000.00		\$ 340,000.00		\$ 340,000.00
S. C. Edison Engineering Fee	n/a		\$ 10,000.00		\$ 10,000.00		\$ 10,000.00		\$ 10,000.00
Relocation/Materials	Belman		\$ 15,000.00		\$ 15,000.00		\$ 15,000.00		\$ 15,000.00
L.C.P. Consultant	CS & Associates		\$ 40,716.00		\$ 40,716.00		\$ 40,716.00		\$ 40,716.00
EIR	LSA Inc.		\$ 76,500.00	\$ 12,569.72	\$ 89,069.72		\$ 89,069.72	\$ 89,069.72	\$ -
Bond Counsel	Merrill Comm.		\$ 572.35		\$ 572.35		\$ 572.35	\$ 572.35	\$ -
Real Estate Evaluation	Ingra Ellis		\$ 1,050.00		\$ 1,050.00		\$ 1,050.00	\$ 1,050.00	\$ -
Financial Consulting	Caldwell Flores Winters		\$ 12,500.00		\$ 12,500.00		\$ 12,500.00	\$ 12,500.00	\$ -
District Property Advisor	Oxbridge Dev.		\$ 30,375.00		\$ 30,375.00		\$ 30,375.00	\$ 30,375.00	\$ -
Bond Counsel	Stradling, Yocca, Etc.		\$ 25,000.00		\$ 25,000.00		\$ 25,000.00	\$ 25,000.00	\$ -
Paying Agent	US Bank		\$ 1,642.18		\$ 1,642.18		\$ 1,642.18	\$ 1,642.18	\$ -
Misc. Soft Cost			\$ 10,000.00		\$ 10,000.00		\$ 10,000.00	\$ 6,211.78	\$ 3,788.22
HBCSD's legal fees			\$0.00		\$0.00		\$0.00		\$0.00
Indirect Soft Cost Sub-total:		\$ 2,171,890.00	\$ 2,521,215.75	\$ 60,333.11	\$ 2,581,548.86	\$ 155,000.00	\$ 2,736,548.86	\$ 1,201,792.19	\$ 1,379,756.67
NOTES: Soft Costs Not 100% at this time									
Technology Fund items not tracked on this spreadsheet									
Construction Cost Total:									
		\$8,193,105.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
GRAND TOTAL:		\$ 10,364,995.00	\$ 2,521,215.75	\$ 60,333.11	\$ 2,581,548.86	\$ 155,000.00	\$ 2,736,548.86	\$ 1,201,792.19	\$ 1,379,756.67

HERMOSA BEACH CITY SCHOOL DISTRICT

Valley New Construction Soft Costs Summary

Valley Elementary - New Construction REPORT DATE THROUGH January 5, 2006		HERMOSA BEACH CITY SCHOOL DISTRICT Detailed Budget Status Report							
DESCRIPTION	CONTRACTOR	BUDGET	ORIGINAL CONTRACT	APPROVED CHANGES	CURRENT CONTRACT	PENDING CHANGES	FORECAST TOTAL	WORK COMPLETE	BALANCE TO FINISH
		(A)	(B)	(C)	(D=B+C)	(E)	(F=D+E)	(G)	(H=D-G)
Indirect Soft Cost:									
Asbestos Testing	Encorp		\$0.00		\$0.00		\$0.00		\$0.00
Asbestos Consultant Monitoring	Encorp		\$0.00		\$0.00		\$0.00		\$0.00
Asbestos Removal	n/a		\$0.00		\$0.00		\$0.00		\$0.00
Geotechnical	J Byer Consulting		\$ 7,600.00	\$ 9,600.00	\$ 17,200.00	\$ 35,000.00	\$ 52,200.00	\$ 17,200.00	\$ -
Topo & Utilities Survey	Sun Maps		\$ 7,400.00		\$ 7,400.00		\$ 7,400.00	\$ 7,400.00	\$ -
DSA Fees/DTSC	DSA/DTSC		\$ 20,000.00		\$ 20,000.00		\$ 20,000.00	\$ 1,504.01	\$ 18,495.99
Architectural Service Fee	Dougherty + Dougherty		\$ 580,106.00	\$ 53,600.00	\$ 633,706.00	\$ 40,000.00	\$ 673,706.00	\$ 564,221.65	\$ 69,484.35
Construction Management	PCM3, Inc.		\$ 832,495.00		\$ 832,495.00	\$ 40,000.00	\$ 872,495.00	\$ 359,266.64	\$ 473,228.36
Inspector of Record	TLI, Inc.		\$ 193,250.00		\$ 193,250.00		\$ 193,250.00	\$ 17,500.00	\$ 175,750.00
Special testing / Inspections	Koury		\$ 150,000.00		\$ 150,000.00		\$ 150,000.00	\$ -	\$ 150,000.00
Computer Equipment	I.C.C.	Tech. Budget	\$0.00		\$0.00		\$0.00		\$0.00
Computer Equipment	Hewlett Packard	Tech. Budget	\$0.00		\$0.00		\$0.00		\$0.00
Power School Software	Apple Computer	Tech. Budget	\$0.00		\$0.00		\$0.00		\$0.00
Power School	Edu Serv	Tech. Budget	\$0.00		\$0.00		\$0.00		\$0.00
Furniture & Equipment	To Be Determined		\$0.00		\$0.00		\$0.00		\$0.00
Relocation Cost - Temporary Housing	Mobile Modular/Motitech		\$ 138,781.37	\$ (30,291.75)	\$ 108,489.62	\$ 40,000.00	\$ 148,489.62	\$ 72,831.00	\$ 35,658.62
Relocation Containers	Mobile Storage		\$ 5,300.00		\$ 5,300.00		\$ 5,300.00	\$ 984.06	\$ 4,315.94
Reproduction Cost - Plans and Specs	Reliable		\$ 15,000.00	\$ 14,855.14	\$ 29,855.14		\$ 29,855.14	\$ 29,155.68	\$ 699.46
Hermosa Beach CSD IOR Trailer	Mobile Modular		\$ 3,339.97		\$ 3,339.97		\$ 3,339.97	\$ 1,500.39	\$ 1,839.58
Interim Housing Hook-up	I.C.C./Gateway/Senatus/ICS		\$ 19,587.88		\$ 19,587.88		\$ 19,587.88	\$ 14,243.88	\$ 5,344.00
O.C.I.P. (Insurance)	Gallagher		\$ 340,000.00		\$ 340,000.00		\$ 340,000.00	\$ -	\$ 340,000.00
S.C. Edison Engineering Fee	n/a		\$ 10,000.00		\$ 10,000.00		\$ 10,000.00	\$ -	\$ 10,000.00
Relocation/Materials	Beltman		\$ 15,000.00		\$ 15,000.00		\$ 15,000.00	\$ -	\$ 15,000.00
L.C.P. Consultant	CS & Associates		\$ 40,716.00		\$ 40,716.00		\$ 40,716.00	\$ -	\$ 40,716.00
EIR	LSA Inc.		\$ 76,500.00	\$ 12,569.72	\$ 89,069.72		\$ 89,069.72	\$ 89,069.72	\$ -
Bond Counsel	Merrill Comm.		\$ 572.35		\$ 572.35		\$ 572.35	\$ -	\$ -
Real Estate Evaluation	Ingra Ellis		\$ 1,050.00		\$ 1,050.00		\$ 1,050.00	\$ 1,050.00	\$ -
Financial Consulting	Caldwell Flores Winters		\$ 12,500.00		\$ 12,500.00		\$ 12,500.00	\$ 12,500.00	\$ -
District Property Advisor	Oxbridge Dev.		\$ 30,375.00		\$ 30,375.00		\$ 30,375.00	\$ 30,375.00	\$ -
Bond Counsel	Stradling, Yocca, Etc.		\$ 25,000.00		\$ 25,000.00		\$ 25,000.00	\$ 25,000.00	\$ -
Paying Agent	US Bank		\$ 1,642.18		\$ 1,642.18		\$ 1,642.18	\$ 1,642.18	\$ -
Misc. Soft Cost			\$ 10,000.00		\$ 10,000.00		\$ 10,000.00	\$ 6,532.41	\$ 3,467.59
HBCSD's legal fees			\$0.00		\$0.00		\$0.00		\$0.00
Indirect Soft Cost Sub-total:		\$ 2,171,890.00	\$ 2,536,215.75	\$ 60,333.11	\$ 2,596,548.86	\$ 155,000.00	\$ 2,751,548.86	\$ 1,252,548.97	\$ 1,343,999.89
NOTES: Soft Costs Not 100% at this time									
Technology Fund items not tracked on this spreadsheet									
Construction Cost Total:		\$8,193,105.00	\$0.00	\$0.00		\$0.00		\$0.00	
GRAND TOTAL:		\$ 10,364,995.00	\$ 2,536,215.75	\$ 60,333.11	\$ 2,596,548.86	\$ 155,000.00	\$ 2,751,548.86	\$ 1,252,548.97	\$ 1,343,999.89